2018-19

PROJECT MANAGEMENT COMPLIANCE REPORT

Name of the Client: **Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.

Agency: **Sri. M.S.Venkatesh,** Contractor, Bangalore.

Name of the Work: Improvements & asphalting roads at Manjunatha Nagara Tenginathot, Byraveshwaranagara, Sampangi Ramaiah Layout, main roads & cross roads of M.E.I Layout left Side, & Bagalagunte in Bagalagunte in Ward No:14 (5-Works) Package No. DZ 2017-18-(03), BBMP, Bangalore.

PROJECT MANAGEMENT CONSULTANTS

M/s. CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Road Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

#133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore-560056
e-mail: civilqualityconsultants@gmail.com Ph: 8553518550/9886998316

Name of Work : Improvements & asphalting roads at Manjunatha Nagara Tenginathot, Byraveshwaranagara, Sampangi Ramaiah Layout, main roads & cross roads of M.E.I Layout left Side, & Bagalagunte in Bagalagunte in Ward No:14 (5-Works) Package No. DZ 2017-18-(03), BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. M.S.Venkatesh,** Contractor, Bangalore.
Total Cost	:	Rs 275.40 Lakhs
Date of Inspection	:	14.02.2019
Status of Bill	:	1st & Final Bill
In the Presence of	:	(a) **Assitant Engineer (Ward No.14),** BBMP, Bangalore.
	:	(b) **Mr. Raghu. H.S,** Engineer M/s Civil Quality Consultants & Engineers, Bangalore.

PMC Compliance Report

Sl. No	Description of the Item		Comments / observations
1	Removing B.S. slab of Drain and stacking.(page No 25., I.no.5.32 of KPWD S.R 2016-17)	:	Work done up to the billed quantity and Quality is satisfactory
2	Earthwork excavation by manulal means in ordinary soil involving an average horizontal throw upto 2 meters and an	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqmm with cement mortar	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:8,	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

6	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size gradedgranite	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high	:	Work done up to the billed quantity and Quality is satisfactory
9	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed	:	Work done up to the billed quantity and Quality is satisfactory
13	Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressedair to	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಹೊಗಲುಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

16	KSRRB 3000 Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm,	:	Work done up to the billed quantity and Quality is satisfactory
18	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed Coarse aggregates	:	Work done up to the billed quantity and Quality is satisfactory
19	Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with	:	Work done up to the billed quantity and Quality is satisfactory
20	Add Plastic to Bituminous Concrete 8% of Bitumen	:	Work done up to the billed quantity and Quality is satisfactory
21	Road marking with Hot Applied Thermoplastic Compound with reflectorising glass beads on bituminous	:	Work done up to the billed quantity and Quality is satisfactory
22	KSRRB M800-35. Providing and fixing of road stud 100x 100 mm, die- Noscast in aluminium, resistant to corrosive	:	Work done up to the billed quantity and Quality is satisfactory
23	Refixing B.S. slab of Drain and pointing in C.M (1:3) (Page No.25., I NO.5.33 of KPWD S.R 2016-17)	:	Work done up to the billed quantity and Quality is satisfactory
24	Providing Precast slab of 100mm thick including cost of all materials, labour, curing, transportation, loading,	:	Work done up to the billed quantity and Quality is satisfactory
25	Lead charges for conveying the Exacavated earth including loading and unloading upto 10kms as per directions.	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory